

Dados da Obra
Objeto REFORMA E AMPLIAÇÃO DO HOSPITAL MUNICIPAL DE CAJAMAR
Local AVENIDA BENTO DA SILVA BUENO, 202, JARDIM NOVA CAJAMAR

CRONOGRAMA FÍSICO - FINANCEIRO

Item	Descrição dos Serviços	TOTAL	%	MÊS 02				MÊS 03				MÊS 04				MÊS 05				MÊS 06				MÊS 07				MÊS 08				MÊS 09				MÊS 10			
				1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
01	EQUIPE TÉCNICA	R\$ 205.592,00	1,73%	1,19%		1,19%		3,84%		12,65%		10,54%		9,28%		8,47%		7,74%		6,37%		8,50%		10,60%		8,99%		10,64%											
				R\$ 2.446,54	R\$ 2.446,54	R\$ 7.894,73	R\$ 26.007,39	R\$ 21.669,40	R\$ 19.078,94	R\$ 17.413,64	R\$ 15.912,82	R\$ 13.096,21	R\$ 17.475,32	R\$ 21.792,75	R\$ 18.482,72	R\$ 21.874,99																							
02	CANTEIRO DE OBRAS	R\$ 152.657,80	1,28%	50,00%		50,00%																																	
				R\$ 76.328,90	R\$ 76.328,90	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -																				
03	DEMOLIÇÕES	R\$ 128.911,53	1,08%	50,00%		50,00%																																	
				R\$ 64.455,77	R\$ 64.455,77	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -																				
04	FUNDAÇÃO	R\$ 940.645,68	7,91%			50,00%		50,00%																															
				R\$ -	R\$ -	R\$ 470.322,84	R\$ 470.322,84	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -																				
05	ESTRUTURAS	R\$ 2.910.372,77	24,46%					35,00%		30,00%																													
				R\$ -	R\$ -	R\$ -	R\$ 1.018.630,47	R\$ 1.018.630,47	R\$ 873.111,83	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -																				
06	ALVENARIAS E PAREDES DE GESSO	R\$ 795.556,42	6,69%							25,00%		25,00%		50,00%																									
				R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 198.889,11	R\$ 198.889,11	R\$ 397.778,21	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -																				
07	INSTALAÇÕES ELÉTRICAS, SPDA E DADOS	R\$ 1.884.592,00	15,84%							20,00%		30,00%		30,00%		20,00%																							
				R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 376.918,40	R\$ 865.377,60	R\$ 565.377,60	R\$ 376.918,40	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -																				
08	GASES MEDICINAIS E INSTALAÇÕES HIDRÁULICAS	R\$ 409.925,44	3,45%									30,00%		40,00%		30,00%																							
				R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 122.977,63	R\$ 163.970,18	R\$ 122.977,63	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -																				
09	PORTAS E JANELAS	R\$ 1.867.380,41	15,69%																																				
				R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -																				
10	ACABAMENTOS	R\$ 1.998.652,85	16,80%																																				
				R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -																				
11	COBERTURA E IMPERMEABILIZAÇÃO DA LAJE	R\$ 407.407,24	3,42%							50,00%		50,00%																											
				R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 203.703,62	R\$ 203.703,62	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -																				
12	COMBATE A INCÊNDIO	R\$ 174.727,40	1,47%																																				
				R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -																				
13	LIMPEZA FINAL DE OBRA	R\$ 21.721,52	0,18%																																				
				R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -																				
TOTAL MENSAL				R\$ 143.231,21	R\$ 143.231,21	R\$ 478.217,57	R\$ 1.514.960,70	R\$ 1.239.188,97	R\$ 1.091.079,87	R\$ 995.813,87	R\$ 907.971,67	R\$ 742.443,99	R\$ 1.017.034,56	R\$ 1.268.408,13	R\$ 1.078.360,06	R\$ 1.278.201,24																							
% TOTAL MENSAL				1,20%	1,20%	4,02%	12,73%	10,41%	9,17%	8,37%	7,63%	6,24%	8,55%	10,66%	9,06%	10,74%																							
TOTAL ACUMULADO				R\$ 143.231,21	R\$ 286.462,42	R\$ 764.679,99	R\$ 2.279.640,69	R\$ 3.518.829,66	R\$ 4.609.909,53	R\$ 5.605.723,41	R\$ 6.513.695,08	R\$ 7.256.139,07	R\$ 8.273.173,63	R\$ 9.541.581,76	R\$ 10.619.941,82	R\$ 11.898.143,06																							
% TOTAL ACUMULADO				1,20%	2,41%	6,43%	19,16%	29,57%	38,74%	47,11%	54,75%	60,99%	69,53%	80,19%	89,26%	100,00%																							